PWG-45

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari nagara Division
3	Name of Work	Providing and laying HDPE water line in Brundavanagara Block-2 in JP Park Ward No 17.
4	Name of Agency	Sri Shivakumar K
5	Amount Put to Tender in Rs	4,996,466.00
6	Cost of Work as Tendered rates in Rs	5,346,219.00
7	Agreement No	230/2013-14 Dated:07/02/2014
8	Actual Expenditure incurred in Rs	4,167,176.00
9	Dat of Commencement (As per Agreement)	8/2/2014
10	Date of Completion (As per Agreement)	12/5/2014
11	Actual Date of Completion	28/06/2014

Asst.Engineer Asst. Exe. Engineer Executive Engineer

Scanned by CamScanner

PWG-45A

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari nagara Division
3	Name of Work	Providing and laying HDPE water line in Brundavanagara Block-2 in JP Park Ward No 17.
4	Name of Agency	Sri Shivakumar K
5	Amount Put to Tender in Rs	4,996,466.00
6	Cost of Work as Tendered rates in Rs	5,346,219.00
7	Agreement No	230/2013-14 Dated:07/02/2014
8	Actual Expenditure incurred in Rs	4,167,176.00
9	Date of Commencement (As per Agreement)	8/2/2014
10	Date of Completion (As per Agreement)	12/5/2014
11	Actual Date of Commencement	8/2/2014
12	Authority	Executive Engineer

Asst.Engineer Asst. Exe. Engineer Executive Engineer

Scanned by CamScanner

PWG-46 (Pargraph 194)
Detailed Completion Report

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari nagara Division
3	Name of Work	Providing and laying HDPE water line in Brundavanagara Block-2 in JP Park Ward No 17.
4	Name of Agency	Sri Shivakumar K
5	Amount Put to Tender in Rs	4,996,466.00
6	Cost of Work as Tendered rates in Rs	5,346,219.00
7	Agreement No	230/2013-14 Dated:07/02/2014
8	Actual Expenditure incurred in Rs	4,167,176.00
9	Difference % of Excess/Savings (Compared of Agreement Cost) **Savings**	28.29%
10	Date of Commencement	8/2/2014
11	Actual date of completion	28/06/2014

Forwarded to AG Govt of Karnataka for information

Asst.Engineer Asst. Exe. Engineer Executive Engineer

Scanned by CamScanner

PWG-47 (Pargraph 294)
Consolidated Completion Statement of Work.

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari nagara Division
3	Name of Work	Providing and laying HDPE water line in Brundavanagara Block-2 in JP Park Ward No 17.
4	Name of Agency	Sri Shivakumar K
5	Amount Put to Tender in Rs	4,996,466.00
6	Agreement Cost in Rs	5,346,219.00
7	Actual Expenditure incurred in Rs	4,167,176.00
8	Savings (Compared of Ageement Cost)	28.29%
9	Excess	-
10	% of Excess if any	-
11	Date of Commencement	8/2/2014
12	By whom Executed :	1) Vishwas I K. Asst Engineer. 2) Vishwas I K. I/c Asst Executive Engineer. 3) R Idaya Vendon Executive Engineer.
13	Inspection by Divisional Officer :	R Idaya Vendon On
14	Name of official who took the final measurements & also who inspected or passed the work & if it was excuted satisfactorily or otherwise	1) Vishwas I K. Asst Engineer. 2) Vishwas I K. I/c Asst Executive Engineer. 3) R Idaya Vendon Executive Engineer.

Certified that (Contractor) has completed the work Satisfactorily as per the terms & Condition of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date)

Asst.Engineer Asst. Exe. Engineer Executive Engineer

Scanned by CamScanner

Certificate

1	Name of Work	Providing and laying HDPE water line in Brundavanagara Block-2 in JP Park Ward No 17.
2	Name of Agency	Sri Shivakumar K
3	Name of Sub Division	Yeshwanthpura Sub Division
4	Name of Division	Rajarajeshwari nagara Division

	1	Certified that the work has been completed satisfactorily as per the terms and conditions of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date)
	2	Certified that there are no dues outstanding from the contractor pertaining to this work
	3	Certified that there are no dues outstanding towards hiring of Government vehicles and machineries by the contractor as per the records
	4	Certified that the final bill has been recorded in M.B.No P.N.
	5	Certified that the contractor has made his own arrangements for procurement of materials such as bitumen, cement, steel, etc,.

Scanned by CamScanner